

Citizens' Advisory Panel

Date: Tuesday, October 14, 2014
Time: 7:30 – 8:30 AM
Place: Victoria City Hall – Committee Room 1/Site Tour

MEETING NOTES

Attendance

Members: Don Prittie, Jim Kerr, Richard Linzey, Ken Kelly, Iain Russell
Staff: Dwayne Kalynchuk, Katie Hamilton, Bridget Frewer, Laura Baker (recording secretary)

1. Agenda and Call to Order

The meeting was called to order at 7:35 am. There being no additions to the agenda, it was adopted as circulated.

2. Approval of CAP Meeting Notes

Notes for the meeting held July 15, 2014 were approved as distributed.

3. Project Update

PCL is working with BC Hydro in preparation for the beginning of the road work taking place on the east side of the bridge.

Foundation work continues on east side:

Bascule pier – box lowered and sealed into harbour. This is the temporary underwater structure that will allow the new bascule pier to be constructed in the harbour under dry conditions. The bascule pier is the part of the bridge that will contain the mechanical and electrical systems that move the bridge open and close for marine traffic. The intermediate pier is currently being installed

Road work and dirt work on the west side continues to take place on an ongoing basis.

Steel update: new steel will be ordered for flanges (big ring at the end of the truss), while the steel for the two large trusses is being evaluated. The steel manufacturer in China has also added an additional quality control firm to oversee fabrication.

7. Tour

The panel participated in a tour of the construction site, led by PCL staff, on the east side of the bridge (no notes recorded at this point).

The meeting and site tour adjourned at 8:30 am.